

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of the work:** Improvement of Neelgrath Camp by way of construction of pucca bases of toilets/baths, including approach path leading to toilets, re-modelling of urinal block, construction of fuel depot, construction of man holes for Sewage System and erection /assembling of Toilets/Baths including repairs and maintenance during Yatra period and dismantling and safe storage after culmination of yatra-2020.

**S. No. 01****Adv. Amount = ₹ 4.50 lakh**

S. No.	Particulars of Items	Approx. Quantity	Unit	Rate as per SSR of 2012 in ₹	Rate to be quoted by the Bidder (in ₹)	Amount (in ₹)
I	II	III	IV	V	VI	VII
1	Earth work in excavation by manual means including removal of rotten/rusted (damaged) base from site and disposal of excavated earth at designated dumping site including all leads and lifts, disposed earth is to be levelled and neatly dressed in all kinds of soil.	89.50	Cum	RTQ		
2	Surface dressing of the ground including removing vegetation and in-equalities not exceeding 15 cm deep and disposal of rubbish lead upto 50 m and lift upto 1.5 m in all kinds of soil.	37.50	100 Sqm	1135.95		
3	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering- All work upto plinth level.					
3.1	1:3:6 (1 cement: 3 coarse sand: 6 graded stone aggregate 20mm nominal size)	15.75	Cum	3552.50		

3.2	1:4:8 (1 cement: 4 coarse sand: 8 graded stone aggregate 40mm nominal size)	7.90	Cum	3062.50		
3.3	1:5:10 (1 cement: 5 coarse sand :10 graded stone aggregate 40mm nominal size)	3.65	Cum	2698.90		
3.4	1:2:4 (1 cement: 2 coarse sand : 4 graded stone aggregate 20mm nominal size)	1.01	Cum	4428.90		
4	Dumping of stones including cost of stones and ramming in layers complete.	2.65	Cum	327.07		
5	Providing and laying damp-proof course 50mm thick with cement concrete 1:2:4 (1 cement : 2 coarse sand: 4 graded stone aggregate 20mm nominal size.	61.80	Sqm	268.10		
6	Supply, Carriage and filling of RBM in layers by ramming each layer properly	6.00	Cum	RTQ		
7	Centring and shuttering including strutting, propping and removal of formwork in foundation, footing and bases of columns.	126.65	Sqm	179.25		
8	Providing and fixing of 6 mm thick ply of approved brand and make (40mmx6mm) for expansion joints	26.25	Rm	RTQ		

9	<p>Assembling of toilets/baths at designated site (before commencement of Yatra) including:-</p> <p>i. Carriage of prefabricated Toilet and all accessories from SASB store to site of installation by Mechanical Transport / Head Load and installation including fixing /fitting of pipes complete job.</p> <p>ii. Minor repairs such as denting, welding &amp; fixing of aldrops and handles, tower bolts to make it functional complete.</p> <p>iii. Supply of nuts &amp; bolts etc of required size and quantity</p> <p>iv. Maintenance of toilet/baths during yatra.</p> <p>v. Excavation/ repair to the cess pits including covering of the same with the available material in SASB store.</p> <p><b>(Complete Job)</b>  Indian type =25 No.  European type = 05 No.</p>	25 05	Each Each	RTQ RTQ		
10	Dismantling of toilets/baths at erection site including carriage of material from erection site to store with proper stacking after conclusion of Yatra (complete job)	150	Each	RTQ		
11	Engaging of labour for the dismantling of damaged urinal pots and clearance of choked drain and sewer.					

	a) Safai Karamchari b) Plumber/Fitter c) Helper/Asst Fitter	09 03 03	Each Each Each	450.00 450.00 400.00		
12	Half brick masonry of class designation 75 in superstructure in 1:4 cement mortar.	3.38	Sqm	651.00		
13	12mm cement plaster of mix 1:4.	6.75	Sqm	158.00		
14	Providing and fixing 1st quality ceramic glazed tiles conforming to IS : 13753 of minimum thickness 5 mm of approved make like NITCO, ORIENT, SOMANY KAJARIA, or equivalent make in all colour, shades except begundy, bottle green, black of any size as approved by Engineer in- Charge in skirting, risers of steps and dados over 12 mm thick bed of Cement Mortar 1:3 ( 1 cement: 3 coarse sand) and jointing with grey cement slurry@ 3.3 kg per sqm including pointing in white cement mixed with pigment of matching shade complete.	23.77	Sqm	834.20		
15	Providing and fixing white vitreous china flat back or wall corner type lipped front urinal basin of 430mmx260mmx350mm with automatic flushing cistern with CI/MS brackets standard size of GI flush pipe and CP brass spreading with brass unions and GI clamps complete including painting of fittings and brackets, cutting and					

	making good the walls and floors wherever required a) One urinal basin with 5 Litre PVC white automatic flushing cistern of approved quality.	4	Each	3598.70		
16	Providing and fixing Ceramic glazed floor tiles 300x300 mm (thickness to be specified by the manufacturers) of 1st quality conforming to IS: 13755 of NITC.O, ORIENT, SOMANY, KAJARIA or equivalent make in colour such as White, Ivory, Grey, Fume Red, Brown laid on 20 mm thick bed of Cement Mortar 1: 4 ( 1 cement : 4 coarse sand) including pointing the joints with white cement and matching pigment etc., complete..	7.26	Sqm	849.25		
17	Chequerred precast cement concrete tiles 22mm thick in footpath & courtyard jointed with neat cement slurry mixed with pigment to match the shade of the tiles, including rubbing and cleaning etc. complete on 20 mm thick bed of cement mortar 1:4 ( 1 cement : 4 coarse sand) . Ordinary cement without any pigment	15.00	Sqm	638.35		
18	Supply of labour for the					

	dismantling of damaged stone walls and gunny bags and stacking of serviceable material and disposal of unserviceable material at designated site. a) Mazdoor	16	Each	300.00		
19	Random Rubble masonry with hard stone from nallah in foundation and plinth including levelling up with cement concrete 1 :6:12 ( 1 Cement: 6 coarse sand : 12 graded stone aggregate 20mm nominal size) at plinth level with cement mortar 1:6 (1 Cement: 6 coarse sand)	39.10	Cum	2583.50		
20	Labour for fixing of CGI sheets including MS pipes etc complete including clamps, J&L Hinges including carriage from SASB store.	60.50	Sqm	RTQ		
21	Labour for dismantling of CGI sheet roofing including carriage and proper storage in SASB stores.	60.50	Sqm	RTQ		

22	Constructing brick masonry manhole in cement mortar 1:4 ( 1 cement : 4 coarse sand) R.C.C. top slab with 1 :2:4 mix ( 1 cement : 2 coarse sand : 4 graded stone aggregate 20 mm nominal size), foundation concrete 1:4:8 mix ( 1 cement : 4 coarse sand : 8 graded stone aggregate 40mm nominal size) inside plastering 12 mm thick with cement mortar 1:3 ( 1 cement: 3 coarse sand) finished with floating coat of neat cement and making channels in cement concrete 1:2:4 (1 cement: 2 coarse sand : 4 graded stone aggregate 20mm nominal size) finished with a floating coat of neat cement complete					
22.1	With F.P.S. bricks with class designation 75 of size 90x80x45cm & with (a) Crushed stone aggregate (b) Nallah stone aggregate	6	Each	8038.30		
22.2	With F.P.S. bricks with class designation 75 of size 90x80x60cm & with (a) Crushed stone aggregate (b) Nallah stone aggregate	1	Each	8876.80		
23	Carriage of sand and bajri by MT for an average lead of 5 Km.	66.25	Cum	127.08		
24	Carriage of bricks by MT for an average lead of 100 Km.	1429	1000 No.	1893.54		

25	Carriage of cement(&steel) by MT from Ganderbal to Baltal for an avg lead of 70 Km.	12.263	MT	475.81		
26	Carriage of stones by MT for an avg lead of 5Km .	25.352	Cum	149.51		
	<b>Total cost of bid (to be quoted both in figures and words)</b>					

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**



**SCHEDULE – B (Format for Financial Bid)**

**Rate List/ Quantity Schedule**

**Name of the work: Dismantling of safety panels of Departure Lounge at Neelgrath Helipad, construction of temporary sheds of safety panel before yatra and re-fixing of safety panels to Departure Lounge post yatra, construction of shed at Lower terrace of Helipad and external electrification of the Camp.**

**S. No. 02**

**Adv. Amount = ₹ 2.90 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 in ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Dismantling of safety panels of Departure Lounge including welding and repairs to damaged, stacking properly and fixing of safety panels for erection/ assembling of temporary accommodation for Yatra period with nuts and bolts and welding etc complete job.	521.13	Sqm	RTQ		
2	Dismantling of temporary accommodation of safety panels after yatra including and repairs to damages and fixing the safety panels to Departure Lounge with nut and bolts and welding with buttresses etc complete job.	521.13	Sqm	RTQ		
3	Supply of skilled labour for the electrification of Neelgrath Camp (to be paid as per actual engaged temporarily for yatra period and dismantling the same after yatra					
3.1	Electrician	08	Each	450.00		
3.2	Helper	08	Each	400.00		

4	Excavating holes upto 0.5cum including getting out the excavated soil, then returning the soil as required in layers not exceeding 20cm in depth, including consolidating each deposited layer by ramming, watering etc., disposal of surplus excavated soil as directed, by engineer in charge including all leads and lifts complete.	18	Each	124.40		
5	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering- All work upto plinth level.					
5.1	1:4:8 (1 cement: 4 coarse sand: 8 graded stone aggregate 40mm nominal size)	2.15	Cum	3061.30		
5.2	1:2:4 (1 cement :2 coarse sand : 4 graded stone aggregate 20mm nominal size)	1.60	Cum	4428.90		
6	Centering and shuttering including strutting, propping etc and removal of formwork for foundations, footings, bases of columns etc.	14.58	Sqm	179.25		
7	Steel work in built up tubular round, square or rectangular sections incl. Cutting, hoisting, fixing in position and applying a priming coat of approved steel primer including welding and bolting with special shaped washles etc complete.					
7.1	Hot finished seamless type tubes	492.67	Kg	120.45		

8	Structural steel work in single section fixed with connecting plate including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer all complete.	140.51	Kg	69.60		
9	Providing corrugated G. S. sheet roofing including vertical/curved surface fixed with polymer coated J or L hooks, bolts and nuts 8mm diameter with bitumen and G. I limpet washers or with G. I. limpet washers filled with white lead and including a coat of approved steel primer and two coats of approved paint on overlapping of sheets complete (upto any pitch in horizontal/vertical or curved surface)excluding the cost of purlins, rafters and trusses and including cutting to size and shape wherever required0.63mm thick with zinc coating not less than 275gm/m2.	79.31	Sqm	757.00		
10	Chequered precast cement concrete tiles 22mm thick in footpath & courtyard jointed with neat cement slurrymixed with pigment to match the shade of the tiles, including rubbing and cleaning etc. complete on 20 mmthick bed of cement mortar 1:4 ( 1 cement : 4 coarses and) Ordinary cement without any pigment	15.00	Sqm	638.35		
11	Carriage of materials from source to site of work by MT including loading,unloading and stacking properly complete.					
11.1	Cement and steel for an avg lead of 70Km	1.949	MT	475.80		
11.2	Sand and bajri for an avg	5.16	Cum	127.08		

	lead of 5Km.					
	<b>Total cost of bid (to be quoted both in figures and words)</b>					

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

**SCHEDULE – B (Format for Financial Bid)**

**Rate List/ Quantity Schedule**

**Name of Work: Levelling of parking area at Baltal before the commencement of Yatra.**

**S.No. 03**

**Adv. Amount: ₹ 0.57 lakh**

<b>S.No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹ )</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Surface dressing of the ground including removing vegetation and in-equalities not exceeding 15 cm deep and disposal of rubbish lead upto 50 m and lift upto 1.5 m in all kinds of soil.	5000.00	100 Sqm	1135.95		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of Work: Improvement of Old Helipad at Baltal by way of repairs and renovation of G.I. barbed wire and agronet fencing including dismantling and stacking properly in SASB store after the conclusion of Yatra-2020.**

**S.No. 04****Adv. Amount: ₹ 2.62 lakh**

<b>S.No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹ )</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Excavating holes upto 0.10 cum including getting out the excavated soil, then returning the soil as deposited in layers not exceeding 20cm in depth including consolidating the deposited layer by ramming watering etc. disposing of surplus excavated soil as directed within a lead of 50mm and lift upto 1.5m in all kinds of soil	200	Each	24.90		
2	Excavating holes upto 0.5cum including getting out the excavated soil, then returning the soil as required in layers not exceeding 20cm in depth, including consolidating each deposited layer by ramming, watering etc., disposal of surplus excavated soil as directed, at designated dumping site including all leads and lifts in all kinds of soil upto 1.5 m in all kinds of soil	100	Each	124.40		

3	Supply of labour for fixing of angle iron posts and struts of required size (Angle size 45x45x6 available in SASB store )Labour	30	Each	300.00		
4	Fixing of agro net of 6 feet height.(labour rate)	836.43	Sqm	RTQ		
5	Supply & fixing of agronet of approved brand and make.	278.81	Sqm	RTQ		
6	Supply of skilled and semi skilled labour for the opening of damaged barbed wire fencing around Helipad area a. Blacksmith b. Helper	08 08	Each Each	450.00 300.00		
7	Supplying of steel angle iron posts & struts .pf required size including bottom to be split and bent at right angle in opposite direction for 10 em length and drilling holes upto 10 mm dia etc. complete.	1158	kg	73.50		
8	1.8m high fencing with 2.4 m angle iron 50x50x6mm posts placed every 3m centre to centre embedded in cement concrete blocks, every 15 <sup>th</sup> post, last but one end post and corner post shall be strutted on both sides and end post on side only, provided with 12 horizontal lines and two diagonals inter woven with horizontal wires of barbed wire 9.38kg per 100m (min)	500.00	Rm	40.00		

	between two posts fitted and fixed with GI staples, turn buckles etc. complete, (labour rate only)					
9	1.8m high fencing with 2.4 m angle iron 50x50x6mm posts placed every 3m centre to centre embedded in cement concrete blocks, every 15 <sup>th</sup> post, last but one end post and corner post shall be strutted on both sides and end post on side only, provided with 12 horizontal lines and two diagonals inter woven with horizontal wires of barbed wire 9.38kg per 100m (min) between two posts fitted and fixed with GI staples, turn buckles etc. complete, (Cost of posts, struts, earth work and concrete to be paid for separately). With GI barbed wire.	240.00	Rm	153.90		
10	Providing and laying in position cement concrete of specified grade excluding cost of centring and shuttering all works up to plinth level.					
10.1	1:4:8 (1 cement: 4 course sand:8 graded stone aggregate 40mm nominal size) Crushed	2.03	Cum	3061.30		
10.2	1:2:4 (1 cement: 2 course sand:4 graded stone aggregate 20mm nominal size) Nallah	4.50	Cum	4428.90		
11	Centring and shuttering including strutting, propping etc. removal of frame work for foundations,	60.00	Sqm	179.25		



	footings, bases of columns etc. for mass concrete					
12	Carriage of material (sand and bajree) by mechanical means for an avg. lead of 5kms.	8.82	Cum	127.08		
13	Carriage of cement, angle iron and other materials by mechanical means avg. lead 70kms	2.943	MT	475.81		
14	Dismantling of barbed wire fencing and angle iron post including carriage upto SASB store (after culmination of Yatra) from Nallah/ river side (12 horizontal lines of length 300 metres = 3600 Rm)	300	Rm	RTQ		
15	Dismantling of Agronet fencing and angle iron post & including carriage and stacking in SASB store after culmination of Yatra. (Mazdoor)	20	Each	300.00		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of Work: Improvement of Old Helipad at Baltal by way of repairs and renovation of Base Hospital, erection of parking shed and medical mess shed before yatra and dismantling of CGI sheet roofing of the same and stacking properly in SASB store after the conclusion of Yatra-2020.**

**S.No. 05****Adv. Amount: ₹2.10 lakh**

<b>S.No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹ )</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Repairs to steel trusses of Hangar including strengthening of truss by way of welding including erection of frame structure of medical mess shed and parking shed. a) Blacksmith b) Mazdoor c) Hire charges of Gen set, welding set and welding rods including POL.	16 16 04	Each Each Day	450 300 RTQ		
2	Dismantling of CGI sheet walls, roofing prefab huts vertical curved side including opening of doors, windows etc (complete in all respect including carriage of material to SASB store) Front wall	336.46	Sqm	RTQ		
3	Fixing of corrugated CGI sheet roofing including vertical curved surface fixed with polymer coated J or L hooks, bolts and nuts 8 mm diameter with bitumen and G.I	281.72	Sqm	RTQ		

	<p>Limpet washers or with G.I limpet washers filled with white lead and including a coat of approved steel primer and two coats of approved paint on overlapping of sheets complete (upto any pitch in horizontal/vertical or curved surface) excluding the cost of purlins, rafters and trusses and including cutting to size and shape where ever required. 0.63 mm thick (Labour only)</p>					
4	<p>Fixing of ridges or hips of width 60 cm overall width overall width plain G.S. sheets fixed with polymer coated J or L hooks, bolts and nuts 8mmdia G.Ilimpet and bitumen washers complete 0.63mm thick with zinc coating not less than 275gm/m<sup>2</sup>.</p>	15.24	m	RTQ		
5	<p>Fixing of PVC sheet 2mm thick to vertices</p>	145.72	Sqm	RTQ		
6	<p>Removing dry or oil bound distemper, water proofing cement paint and the like by scrapping and sand papering and preparing the surface smooth including necessary repairs to scratches etc. complete.</p>	303.00	Sqm	8.80		
7	<p>Distemping with Oil bound washable distemper of approved brand and manufacture to give an even shade.</p>					
7.1						

7.2	Old work (one or more coats) New surfaces	304.00	Sqm	31.55		
		303.00	Sqm			
8	Painting with synthetic enamel paint of approved brand and manufacture to give an even shade two or more coats on new work.	157.62	Sqm	67.10		
9	Providing 6 mm thick laminated decorative ply of approved brand and manufacture (Century, Greenline, Action).	31.22	Sqm	1109.60		
10	Refixing of corrugated CGI sheet walling including vertical curved surface fixed with polymer coated J or L hooks, bolts and nuts 8 mm diameter with bitumen and G.I Limpet washers or with G.I limpet washers filled with white lead and including a coat of approved steel primer and two coats of approved paint on overlapping of sheets complete (upto any pitch in horizontal/vertical or curved surface) excluding the cost of purlins, rafters and trusses and including cutting to size and shape where ever required. 0.63 mm thick with zinc coating not less than 275gm/m <sup>2</sup> (Labour only)	52	Sqm	RTQ		

11	Supply of skilled and semi skilled labour for Refixing of ceiling of Hanger rooms damaged in winter and washing/cleaning of Hangar and doctor rooms. Carpenter  Helper	10  20	Each  Each	450.00  300.00		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Improvement and maintenance of Baltal Camp and Langar Store area by way of construction of kacha drains before the commencement of Yatra.

**S.No: 06**

**Adv. Amount: ₹ 1.35 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means over areas in trenches and foundations etc including lead and lifts complete, disposed earth to be levelled and neatly dressed in all kinds of soil.	465.00	Cum	240.45		
2	Dry random rubble masonry with hard stone in foundation and plinth using nallah stone without bond stone.	18.00	Cum	1304.45		
3	Carriage of stones by MT for an avg lead of 5 Km.	18.00	Cum	127.08		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Repair and re-erection of barbed wire fencing around Baltal camp and dismantling of same after Yatra (Camping area).**

**S.No: 07**

**Adv. Amount: ₹ 3.44 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Excavating holes upto 0.5cum including getting out the excavated soil, then returning the soil as required in layers not exceeding 20cm in depth, including consolidating each deposited layer by ramming, watering etc., disposal of surplus excavated soil as directed, at designated dumping site including all leads and lifts in all kinds of soil.	150	Each	124.40		
2	Supplying at site angle iron posts & struts .pf required size including bottom to be split and bent at right angle in opposite direction for 10 cm length and drilling holes upto 10 mm dia etc. complete.	1645	Kg	73.50		
3	1.8m high fencing with 2.4 m angle iron 50x50x6mm posts placed every 3m centre to centre embedded in cement concrete blocks, every 15 <sup>th</sup> post, last but one end post and corner post shall be strutted on both sides and end post on side only, provided with 12 horizontal lines	1804.00	Rm	RTQ		

	and two diagonals inter woven with horizontal wires of barbed wire 9.38kg per 100m (min) between two posts fitted and fixed with GI staples, turn buckles etc. complete, excluding cost of all materials (labour rate only)					
4	1.8m high fencing with 2.4 m angle iron 50x50x6mm posts placed every 3m centre to centre embedded in cement concrete blocks, every 15 <sup>th</sup> post, last but one end post and corner post shall be strutted on both sides and end post on side only, provided with 12 horizontal lines and two diagonals inter woven with horizontal wires of barbed wire 9.38kg per 100m (min) between two posts fitted and fixed with GI staples, turn buckles etc. complete, (Cost of posts, struts, earth work and concrete to be paid for separately). With GI barbed wire.	360.00	Rm	153.90		
5	Providing and laying in position cement concrete of specified grade excluding cost of centring and shuttering all works up to plinth level.					
5.1	1:4:8 (1 cement: 4 course sand:8 graded stone aggregate 40mm nominal size) nallah	3.04	Cum	3061.30		
5.2	1:2:4 (1 cement: 2 course sand:4 graded stone aggregate 40mm nominal size) nallah	6.75	cum	4428.90		
6	Centring and shuttering including strutting, propping etc. removal of	90.00	Sqm	179.25		



	frame work for foundations, footings, bases of columns etc. for mass concrete					
7	Dismantling of barbed wire fencing and angle iron post including carriage upto SASB store (after culmination of Yatra 2020)	300.00	Rm	RTQ		
8	Carriage of material (sand and bajree) by mechanical means for an avg. lead of 5kms	13.22	cum	127.08		
9	Carriage of material i.e cement , angle iron and barbed wire by mechanical means avg. lead 70kms	4.30	MT	475.81		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Extension of PPGI sheet roofing over entrance of Camp Director Huts (04 Nos) at Baltal before the commencement of Yatra.**

**S.No: 08**

**Adv. Amount: ₹ 0.73 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Excavating holes upto 0.1 cum including getting out the excavated soil, then returning the soil as deposited in layers not exceeding 20cm in depth including consolidating the deposited layer by ramming,watering etc including disposing of surplus excavated soil as directed by engineer in charge in all kinds of soil.	08	Each	24.90		
2	Structural steel work welded in built up sections trusses and framed work including cutting, hoisting and fixed up in position and applying priming coat of approved steel steel primer all complete.	579.72	Kg	80.60		
3	Providing and fixing pre-coated galvanized iron profile sheets (size, shape and pitch of corrugation as approved by Engineer-in-charge) 0.50 mm+/-5% total coated thickness (TCT), Zinc coating 120 gsm as per IS:277 in 240 mpa stee grade 5-7 microns epoxy primer on both sides of the sheet and polyster top coat 15-18	15.60	Sqm	626.00		

	<p>microns. Sheet should have protective guard film of 25 microns minimum to avoid scratches while transportation and should be supplied in single length upto 12 metre or as desired by Engineer – in-charge. The sheet shall be fixed using self drilling/ self tapping screws of size (5.5 x 55 mm) with EPDM seal or with polymer coated J or L hooks, bolts and nuts 8 mm diameter with bitumen and G.I. limpet washers or with G.I limpet washers filled with white lead complete upto any pitch in horizontal/ vertical or curved surfaces excluding the cost of purlins, rafters and trusses and including cutting to size and shape wherever required.</p>					
4	<p>Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering. all work upto plinth level</p> <p>a) 1:4:8 (1 cement: 4 coarse sand : 8 graded stone aggregate 40mm nominal size)nallah</p> <p>b) 1:3:6 (1 cement: 3 coarse sand : 6 graded stone aggregate 20mm nominal size)nallah</p>	<p>2.15</p> <p>1.70</p>	<p>cum</p> <p>cum</p>	<p>3061.30</p> <p>3552.50</p>		
5	Centering and shuttering including propping and strutting & removal of	11.88	Sqm	179.25		

	same for foundations, pedestals & footing.					
6	Carriage of material by mechanical means for an avg. lead of 70kms from Ganderbal to Baltal.	1.43	MT	475.81		
7	Carriage of material (sand and bajree) by mechanical means for an avg. lead of 5kms	5.20	Cum	127.08		
8	Engagement of skilled labour & mazdoor for opening of the structure for proper joining of the frame structure i.e opening of bird cover and purlins etc and fixing of the same including dismantling of the concrete work if any .					
	a) Blacksmith/ Welder	08	Each	450.00		
	b) Mazdoor	24	Each	300.00		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## SCHEDULE – B (Format for Financial Bid)

### Rate List/ Quantity Schedule

Name of Work: **Fixing of MS jacks and CGI sheet paneling to 148 rooms at Neelgrath, Baltal and Domel after the culmination of Yatra.**

S.No: 09

Adv. Amount: ₹ 0.80 lakh

S. No.	Particulars of Items	Approx. Quantity	Unit	Rate as per SSR of 2012 In ₹	Rate to be quoted by the Bidder (in ₹)	Amount (in ₹)
I	II	III	IV	V	VI	VII
1	Fixing of M.S. Jacks from Baltal to Dumail including greasing of jack, and fixing in position with wooden joists on bottom and top etc. complete.	198	Each	RTQ		
2	Labour charges for fixing of CGI sheets to doors and windows of huts.	600	Sqm	RTQ		
3	Repairs to steel work by way of denting,welding and fixing/fitting of tower bolts, aldrops,handles to huts, sheds, gates, stores etc . <b>(Complete)</b>					
	c) Blacksmith/Welder	4	Each	450.00		
	d) Mazdoor	4	Each	300.00		
	e) Hire charges of Gen set, welding set and welding rods including POL.	02	Day	RTQ		
Total cost of bid (to be quoted both in figures and words)						

Junior Engineer

DGM (B)

Signature of the Bidder

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Dismantling of safety panels of pre-fabricated Huts at Dumail, erection of temporary sheds at Dumail before Yatra and re-fixing of same as safety panels after culmination of yatra at Dumail**

**S.No: 10**

**Adv. Amount: ₹ 0.80 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Dismantling of safety panels of PPGI sheet panels fixed over M.S frame of tubular section including stacking it at designated site.	183.82	Sqm	RTQ		
2	Fixing of Safety panel to convert as rooms for security forces and for medical department during yatra period and dismantling of the same after the culmination of Yatra	190.10	Sqm	RTQ		
3	Fixing of PPGI sheet panels to prefabricated huts with nuts and bolts including repairs and welding wherever required etc. complete job	183.82	Sqm	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Dismantling of safety panels of pre-fabricated Huts (10Nos) of Camp Directors, Reserved Hut and newly constructed huts before Yatra and re-fixing of same as safety panels after culmination of yatra at Baltal.**

**S.No: 11**

**Adv. Amount: ₹ 1.10 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Dismantling of safety panels of PPGI/PGI sheets fixed over M.S frame of tubular section including stacking it at designated site.	262.28	Sqm	RTQ		
2	Dismantling of CGI sheets fixed to welding/pre-fabricated Huts with nuts and bolts including stacking properly at designated site Complete Job	244.46	Sqm	RTQ		
3	Fixing of PGI/PPGI sheet panels to prefabricated huts with nuts and bolts including repairs and welding wherever required etc. complete job	262.28	Sqm	RTQ		
4	Fixing of CGI sheet to prefabricated huts with nuts and bolts, nails including repairs and welding wherever required etc. complete job	244.46	Sqm	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Erection/Assembling of Toilet/ Baths at Baltal Camp including repairs fixing of all accessories (pipes and fittings), maintenance during Yatra period and dismantling after culmination of Yatra and safe storage in SASB store at Baltal Camp.

**S. No. : 12**

**Adv. Amount: ₹ 2.90 lakh**

<b>S.No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Assembling/ erection of prefabricated toilets/ baths at designated sites before commencement of Yatra-2020 including carriage by Mechanical Transport/ Head Load, supply and fixing of nuts and bolts and repairs of handles, tower bolts, sliding door bolts for proper functioning, fixing/ fitting of commodes and all other accessories including PVC pipes and fittings upto nearby soakage pit etc complete job.					
1.1	Indian type WC and Baths.	450	Each	RTQ		
1.2	European type WC including fitting of flushing cistern, seat cover and jet spray complete job.	60	Each	RTQ		
2	Supply of skilled and semi-skilled labour. a) Fitter (Grade A) b) Asst Fitter	27 27	Each Each	450 400		



3	Dismantling of toilets/baths at erection site including carriage of material from erection site by MT /head load to store with proper stacking after conclusion of Yatra - 2020.	510	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Erection/Assembling of Toilet/ Baths enroute Ranga Morh to Dumail including repairs, fixing of all accessories (pipes & fittings) maintenance during Yatra period and dismantling after the culmination of Yatra and safe storage in SASB store at Baltal Camp.

**S. No: 13**

**Adv. Amount: ₹ 3.27 lakh**

<b>S.No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Assembling/ erection of prefabricated toilets/ baths at designated sites before commencement of Yatra-2020 including carriage by Mechanical Transport/ Head Load, supply and fixing of nuts and bolts and repairs of handles, tower bolts, sliding door bolts for proper functioning, fixing/ fitting of commodes and all other accessories including PVC pipes and fittings upto nearby soakage pit etc complete job.					
1.1	Indian type WC and Baths.	390	Each	RTQ		
1.2	European type WC including fitting of flushing cistern, seat cover and jet spray complete job.	50	Each	RTQ		
2	Supply of skilled and semi-skilled labour. a) Fitter (Grade A) b) Asst Fitter	27 27	Each Each	450 400		

3	Dismantling of toilets/baths at erection site including carriage of material from erection site by MT /HC to store with proper stacking after conclusion of Yatra - 2020.	440	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Repairs and Erection of Sign Boards and carriage from nearby store to site of installation in Baltal Camp, Panjtarni Camp, HolyCave Camp, enroute from Ranga Morh to Holycave via Sangam Down and via Kalimata Track and enroute from Panjtarni to Sangam Top on Pahalgam Route before commencement of Yatra including dismantling and carriage back to SASB store and stacking properly after culmination of Yatra -2020

**S.No: 14**

**Adv. Amount: ₹ 1.20 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Excavating holes upto 0.10 cum including getting out the excavated soil, then returning the soil as required in layers not exceeding 20 cm in depth, including consolidating each deposited layer by ramming, watering etc. disposal of surplus excavated soil as directed within a lead of 50 mtr and lift upto 1.5 mtr in all kinds of soil. by manual means.	440	Each	24.90		
2	Erection/installation of Sign Boards at designated sites including carriage from SASB stores by M.T/Head Load, cleaning of all foreign matter, minor repairs including denting and welding etc complete job as per instruction of site incharge.					
2.1	Rangamorh to Dumail.	130	Each	RTQ		
2.2	Dumail to Sangam and Kali Mata Track.	30	Each	RTQ		
2.3	Holy Cave	20	Each	RTQ		
2.4	Panjtarni	20	Each	RTQ		

3	Repair to partially damaged Sign Boards by way of Denting, welding and Painting, writing etc Complete Job including cost of carriage and erection, assembling etc excluding cost of material. (Labour Rate only). Sign board of sizes.	20	Each	RTQ		
4	Dismantling of the Sign Boards including carriage from site of installation to nearest store as per the instructions of site incharge and stacking in store properly (complete job) in Baltal and enroute from Rangamorph to Dumail.	130	Each	RTQ		
5	Dismantling of the Sign Boards including carriage from site of installation to nearest store as per the instructions of site incharge and stacking in store properly (complete job) in Holycave, Panjtarni and enroute from Dumail to Sangam .	70	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Installation of toilets/baths (150 Nos) enroute Dumail to Sangam before commencement of Yatra including dismantling and carriage back to SASB store and stacking properly after culmination of Yatra -2020**

**S.No: 15**

**Adv. Amount: ₹ 1.00 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Assembling of toilets/baths at designated site (before commencement of Yatra) including:- i. Carriage of prefabricated panels and other parts from store to site of installation by head load. ii. Minor repairs such as denting, welding & fixing of aldrops and handles etc including supply iii. Supply of nuts & bolts etc of required size. iv. Maintenance of toilet/baths during yatra. v. Excavation/ repair to the cess pits including covering of the same with the available material in SASB store. (Complete Job)	150	Each	RTQ		
2	Carriage of material i.e pipes and other allied items from Baltal store to site of installation enroute Dumail to Sangam  i) Porters	07	Each	RTQ		
3	Earth work in excavation by manual means in trenches for foundations, drains, pipes, cables etc. (Not exceeding 1.5 mtr in width) and for shafts, wells, cesspits and the like not exceeding 10 sqm on plan, depth upto 1.5mtr. including	12.00	Cum	240.45		

	disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be levelled and neatly dressed in all kinds of soil.					
4	Dismantling of toilets/baths at erection site including carriage of material from erection site to store with proper stacking after conclusion of Yatra.	150	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Carriage, erection /assembling of old Way Side Rest Shelters and fencing around Medical Camps enroute Dumail to Kalimata Track and Panjtarni to Sangam Top before commencement of Yatra and dismantling and safe storage after culmination of yatra-2020.

**S. No. 16**

**Adv. Amount: ₹ 2.64 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Assembling/erection of the wayside shelters, fixing of PPGI sheet roofing with nuts and bolts of approved brand and size including carriage of material from nearest stacking place/SASB store to designated site (complete job)	10	Each	RTQ		
2	Dismantling of wayside shelters and safe stacking in the nearest SASB store/stacking site as per directions of Engineer-in-charge.(complete job)	10	Each	RTQ		
3	Random Rubble masonry with hard stone from nallah in foundation and plinth including levelling up with cement concrete 1 :6:12 ( 1 Cement: 6 coarse sand : 12 graded stone aggregate 20mm nominal size) at plinth level with cement mortar 1:6 (1 Cement: 6 coarse sand)	23	Cum	2583.50		



4	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering-All work upto plinth level.					
4.1	1:4:8 (1 cement: 4 coarse sand: 8 graded stone aggregate 40mm nominal size)nallah	3.00	Cum	3042.20		
4.2	1:2:4 (1cement: 2 coarse sand: 4 graded stone aggregate 20mm nominal size)nallah	2.00	Cum	4428.90		
5	Centring and shuttering including strutting, propping etc. & removal of form work for foundation, bases of columns and footing etc	20.00	Sqm	179.25		
6	Carriage of cement by Mechanical Transport from Ganderbal to Dumail for an avg. lead of 70 km	3.05	MT	475.80		
7	Carriage of cement (2 Bags / Pony) by head load for an avg lead of 9 Kms from Dumail to enroute Sangam, Kalimata track. (Pony)	30	Each	RTQ		
9	Carriage of sand and bajri by head load for an average lead of 6 Km.	14.34	Cum	2543.53		
10	Carriage of stones by head load for an avg. lead of 2 km.	23.00	Cum	1055.37		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

Junior Engineer

DGM (B)

Signature of the Bidder

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of the work: Construction of Pucca bases of toilet/baths, soakage pit and erection of urinal blocks enroute from Railpathri to Kalimata Track before commencement of yatra and dismantling & safe storage after the culmination of Yatra-2020**

**S. No. 17**

**Adv. Amount = Rs 3.00 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder</b>	<b>Amount In ₹</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means over areas ( exceeding 30 cm and upto 1.5m in depth, 1.5 m in width as well as 10 sqm on Plan ) including disposal of excavated earth at designated dumping site including all leads and lifts ,disposed earth to be levelled and neatly dressed in 50% ordinary rock and 50% all kinds of soils.	20.00	Cum	340.70		
2	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering- All work upto plinth level.					
2.1	1:3:6 (1 cement: 3 coarse sand : 6 graded stone aggregate 20mm nominal size)nallah	5.78	Cum	3552.50		
2.2	1:4:8(1 cement: 4 coarse sand : 8 graded stone aggregate 40mm nominal size)nallah	6.93	Cum	3061.30		
3	Centring and shuttering including strutting,propping etc and removal of form work for foundations, footings, bases of columns	30.48	Sqm	179.25		

4	Dumping of stones on horizontal level including cost of stones	9.12	Cum	327.05		
5	Providing and laying damp-proof course 50mm thick with cement concrete 1:2:4 (1 cement : 2 sand: 4 graded stone aggregate 20mm nominal size) Nallah	64.66	Sqm	268.10		
6	Providing and laying of flooring in cement concrete 1:2:4 (1 cement : 2 coarse sand : 4 graded stone aggregate 20 mm nominal size nallah type) finished with a floating coat of neat cement including cement slurry , but excluding the cost of nosing of steps etc complete (50 mm thick )	22.30	Sqm	365.60		
7	Providing and fixing of PVC pipes and fittings of 4kg pressure of Prince, Vectus or Supreme make a) PVC Pipe 110mm Dia b) PVC Bends 110mm Dia c) PVC Collar 110mm Dia d) PVC Tee 110mm Dia e) Waste pipe 40mm dia	30 5 10 10 15	Rm Each Each Each Each	RTQ RTQ RTQ RTQ RTQ		
8	Supply and fixing of 6mm thick ply for joints in footpath.(40x6mm)	29	Rm	RTQ		
9	Erection/assembling of urinal blocks at designated sites at Railpathri, Brarimarg and Holycave (15'-00"x 7'-00") with nuts and bolts including earthwork in trench excavation for fixing of	03	Each	RTQ		

	legs, carriage of all material with accessories from SASB stacking site/stores and fixing of urinal pots with necessary fittings and waste pipe etc. (complete job)					
10	Dismantling of urinal block including carriage from site of erection to the nearby SASB store after the culmination of Yatra (Complete job)	03	Each	RTQ		
10	Carriage of material (sand and bajree) by head load for an avg. lead 6 kms	23.31	Cum	2543.53		
11	Carriage of material cement and other material by mechanical means for avg. lead 70kms	3.81	MT	475.81		
12	Carriage of stone by head load for an avg. lead of 0.5 km	7.75	Cum	329.07		
13	Carriage of cement (2 Bags / Pony) and other materials by head load for an avg lead of 9 kms Ponies: Porters:	38 03	Each Each	RTQ RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Renovation of store by way of pucca walling and laying of flooring at Brarimarg before commencement of Yatra -2020.

**S.No: 18**

**Adv. Amount: ₹ 2.70 lakh**

S. No.	Particulars of Items	Approx. Quantity	Unit	Rate as per SSR of 2012 In ₹	Rate to be quoted by the Bidder (in ₹)	Amount (in ₹)
I	II	III	IV	V	VI	VII
1	Earth work in excavation by manual means in trench excavation including disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be levelled and neatly dressed in 50% ordinary rock and 50% all kinds of soils.	1.06	Cum	340.70		
2	Random Rubble masonry with hard stone from nallah in foundation and plinth including levelling up with cement concrete 1 :6:12 ( 1 Cement: 6 coarse sand : 12 graded stone aggregate 20mm nominal size) at plinth level with cement mortar 1:6 (1 Cement: 6 coarse sand)	3.28	Cum	2583.50		
3	Extra for random rubble masonry with hard stone in super structure above plinth level and upto floor 5 level, including levelling up with cement cone. 1:6:12 (1 Cement: 6 coarse sand: 12 graded stone aggregate 20mm nominal size) at window sills, ceiling level and the like.	2.22	Cum	723.05		

4	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering- All work upto plinth level. 1:4:8 (1 cement: 4 coarse sand : 8 graded stone aggregate 40mm nominal size)nallah	4.86	Cum	3061.30		
5	Cement concrete flooring 1:2:4 (1 cement: 2 coarse sand: 4 graded stone aggregate) finished with a floating coat of neat cement including cement slurry, but excluding the cost of nosing of steps etc. complete. 40mm thick with 20mm nominal size stone aggregate.Nallah	48.33	Sqm	314.20		
6	Supply of labours for the fixing of PVC pipes below the subbase layer of W/Room flooring including carriage upto site and leveling of material including brought out the stacked material from store and for opening of roofing fixed on it.					
	a) Plumber/Fitter	01	Each	450.00		
	b) Helper/Asst Fitter	01	Each	400.00		
	c) Mazdoor	16	Each	300.00		
7	Reinforced cement concrete work in beams, suspended floors, roofs having slope upto 15°, landings, balconies, shelves, chajjas, lintels, bands, plain window sills, staircases and spiral stair cases upto floor five level	3.50	Cum	5776.45		

	excluding the cost of centring, shuttering, finishing and reinforcement with 1:2:4 ( 1 cement : 2 coarse sand : 4 graded stone aggregate 20mm nominal size)					
8	Centring and shuttering including strutting, propping etc. and removal of formwork for Lintels, beams, plinth beams, girders, bressumers and centilevers.	16.00	Sqm	305.70		
9	Reinforcement with RCC work including straightening, cutting, bending, placing in position and binding all complete	415	Kg	71.00		
10	Carriage of material (sand and bajree) by head load for an avg. lead of 6 kms	18.04	cum	2543.53		
11	Carriage of material i.e cement and reinforcement etc by mechanical means for an avg. lead of 70kms	4.38	MT	475.81		
12	Carriage of stone by head load means for avg. lead of 2 kms	3.28	Cum	1055.37		
13	Carriage of cement (2 Bags / Pony) and reinforcement by head load from Baltal to Brarimarg for an avg. lead of 6 km. Ponies:	47	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Construction of soakage pits (04 Nos) enroute from Dumail to Holycave before the commencement of Yatra.

**S.No:** 19

**Adv. Amount:** ₹ 2.20 lakh

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means cover areas for foundation , drains, cables, cesspits etc. including disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be leveled and neatly dressed in all kinds of soil.	81.50	Cum	240.45		
2	Dry random rubble masonry with hard stone in foundation and plinth with nallah stone without bond stone.	54.25	Cum	1304.45		
3	Providing and laying in position specified grade of reinforced cement concrete excluding the cost of centering. shuttering, finishing and reinforcement-All work upto plinth level					
3.1	1:2:4 (1 cement: 2 coarse sand: 4 graded stone aggregate 20mm nominal size)	4.01	Cum	4810.70		
4	Centering and shuttering including propping and					



4.1	strutting and removal of formwork for:- Edges of slabs and breaks in flooring (under 20cm wide)	52.60	Rm	176.55		
4.2	Suspended floors, roofs, landing, balconies and access platforms.	14.63	Sqm	372.40		
5	Reinforcement with RCC work including straightening, cutting, bending, placing in partition and binding all complete TMT Bars	192.5	Kg	71.00		
6	Carriage of material by Mechanical Transport from Ganderbal to Dumail/Baltal for an avg. lead 70 km	3.5	MT	475.81		
7	Carriage of cement (2 Bags / Pony) and reinforcement by head load from Dumail/Baltal to Brarimarg for an avg. lead of 6 km.	20	Each	RTQ		
8	Carriage of sand and bajri by head load for an average lead of 6 Km .	5.43	Cum	2543.53		
9	Carriage of stones by head load for an avg. lead of 1 km .	54.25	Cum	471.17		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Assembling of Camp Director Hut with breast wall at Brarimarg before commencement of Yatra including dismantling and safe stacking of the same after culmination of Yatra 2020.

**S.No: 20**

**Adv. Amount: ₹ 0.27 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Installation of Hut including denting/welding and all other works. Complete job.	59.31	Sqm	RTQ		
2	Cement concrete flooring 1:2:4 (1 cement: 2 coarse sand: 4 graded stone aggregate) finished with a floating coat of neat cement including cement slurry, but excluding the cost of nosing of steps etc. complete. 50 mmthick with 20mm nominal size stone aggregate.Nallah	2.25	Sqm	365.10		
3	Supply of labour for the fixing of sanitary items. a) Plumber/Fitter b) Helper/Asst Fitter	02 02	Each Each	450.00 400.00		
4	Random Rubble masonry with hard stone from nallah in foundation and plinth including levelling up with cement concrete 1:6:12 (1 Cement: 6 coarse sand: 12 graded stone aggregate 20mm nominal size) at plinth level with cement mortar	2.16	Cum	2583.50		

	1:6 (1 Cement: 6 coarse sand).					
5	Carriage of material by Mechanical Transport from Ganderbal to Dumail/Baltal for an avg. lead 70 km	0.2	MT	475.81		
6	Carriage of cement (2 Bags / Pony) and reinforcement by head load from Dumail/Baltal to Brarimarg for an avg. lead of 6 km.	2	Each	RTQ		
7	Carriage of sand and bajri by head load for an average lead of 6 Km .	0.91	Cum	2543.53		
8	Carriage of stones by head load for an avg. lead of 1 km .	2.16	Cum	471.17		
9	Dismantling of Hut (Complete Job) including carriage and proper storage in SASB stores after culmination of Yatra.	59.31	Sqm	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of the work: Improvement of Sangam Camp by way of construction of Pucca base for Hut, erection of Camp Director Hut and kitchen shed before Yatra and dismantling of same and safe stacking after conclusion of Yatra 2020.**

**S. No. 21****Adv. Amount = Rs 1.85 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 in ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means including removal of rotten/rusted (damaged) base from site and disposal of excavated earth at designated site including all leads and lifts , disposed earth is to be levelled and neatly dressed in 50% ordinary rock and 50% all kinds of soil.	14.23	Cum	340.70		
2	Providing and laying in position cement concrete of specified grade excluding cost of centring and shuttering all works upto plinth level.					
2.1	1:4:8(1 cement: 4 coarse sand: 8 graded stone aggregate 40 mm nominal size) nallah stone.	5.99	Cum	3061.30		
3	Random Rubble masonry with nallah stone in foundation and plinth including levelling up with cement concrete 1:6:12 (1 cement: 6 coarse sand: 12 graded stone aggregate 20	14.77	Cum	2583.50		

	mm nominal size) at plinth level with cement mortar 1:6 (1 cement: 6 coarse sand).					
4	Providing and laying damp-proof course 50mm thick with cement concrete 1:2:4 (1 cement : 2 coarse sand 4 graded stone aggregate 20mm nominal size) nallah	18.34	Sqm	268.10		
5	Dumping of stones including cost of stone.	1.22	Cum	327.05		
6	Repair/ erection of the wooden frame structure for the walls and ceiling / roofing of the hut including supplying of the additional members (if required) and fixing of flooring to a proper level (Hut = 01 No.)	01	No.	RTQ		
7	Fixing of hyrib (0.5mm thick) PPGI sheet of TATA/ JINDAL/ JSW brand and colour to be approved by the engineer incharge for roofing, side walls with self driven screws excluding the cost of purlins, rafters and trusses and including cutting to size and shape where ever required (including overlaps) and fixing of doors and windows including carriage upto site of erection. (complete job).	39	Sqm	RTQ		
8	Fixing of wooden work in frames of false ceiling, walls (sawn and fixed in position) carriage upto site of erection.	0.26	Cum	RTQ		
9	Fixing of 6 mm thick teak ply as approved by engineer incharge and fixing of doors and windows including	24.00	Sqm	RTQ		

	carriage upto site of erection.					
10	Providing and fixing of wooden beading on ply wood joints (40x6 mm)Flat on vertical joints and angle type on corners including carriage upto Sangam Camp	25	Rm	RTQ		
11	Fixing of all sanitary fittings and electrification of hut and washroom including supply of PVC connection, PTMT fittings and GI fittings.(Complete job) Washrooms:	02	Each	RTQ		
12	Dismantling of the hut including cost of its carriage upto site of dumping and proper storage as per the directions of site engineer (complete job).	39	Sqm.	RTQ		
13	Providing and fixing 1st quality ceramic glazed tiles conforming to IS :13753 of minimum thickness 5 mm of approved make like NITCO, ORIENT, SOMANY KAJARIA, or equivalent make in all colour, shades except begundy, bottle green, black of any size as approved by Engineer in-Charge in skirting, risers of steps and dados over 12 mm thick bed of Cement Mortar 1:3 ( 1 cement: 3 coarse sand) and jointing with grey cement slurry@ 3.3 kg per sqm including pointing in white cement mixed with pigment of matching shade complete. Flooring 300mmx300mm.	5.94	Sqm	834.20		
14	Dismantling of the teak ply	23.80	Sqm	RTQ		

	from ceiling and fixing it on the walls after the conclusion of Yatra.					
15	Fixing corrugated G.S sheet roofing including vertical curved surface fixed with polymer coated J or L hooks, bolts and nuts 8 mm diameter with bitumen and G.I Limpet washers or with G.I limpet washers filled with white lead and including a coat of approved steel primer and two coats of approved paint on overlapping of sheets complete (upto any pitch in horizontal/vertical or curved surface) excluding the cost of purlins, rafters and trusses and including cutting to size and shape where ever required.	17.10	Sqm	RTQ		
16	Taking out doors, windows and clerestory window shutters including stacking within 50 m lead.	01	No.	Rs.55		
17	Dismantling roofing including ridges, hips, valleys and gutters etc and stacking material within 50 meter lead of G.S. sheet.	17.10	Sqm	RTQ		
18	Carriage of sand and bajri by MT for an average lead of 0.5 Km.	15.20	cum	279.33		
19	Carriage of cement, tiles and beading by head load for an average lead of 9 Km from Baltal to Sangam.  Ponies:  Porter:	30  01	Each  Each	RTQ  RTQ		
20	Carriage of cement(&steel)etc by MT from Ganderbal to Baltal for	2.5	MT	475.81		

	an avg lead of 70 Km.					
21	Carriage of stones by head load for an avg lead of 0.5Km	1.04	cum	329.07		
	<b>Total cost of bid (to be quoted both in figures and words)</b>					

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**



## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Construction of Steps from Pandal to entry stairs including laying of flooring on existing approach paths to toilet Blocks at Holycave before commencement of Yatra 2020.**

**S.No: 22**

**Adv. Amount: 3.20 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earthwork in excavation by manual means over areas (exceeding 30 cm and upto 1.5 mtr in depth, 1.5m in width as well as 10 sqm on plan) including disposal of excavated earth at designated site including all leads and lifts, disposed earth to be levelled and neatly dressed in all kinds of soil.	12.00	Cum	240.45		
2.	Cement concrete pavement with 1:2:4 (1 Cement: 2 Coarse sand: 4 graded stone aggregate 20 mm nominal size including finishing complete.	7.29	Cum	5627.80		
3.	Extra for making chequers of approved pattern on cement concrete floors, steps, landings and pavement.	145.80	Sqm	33.90		
4.	Structural steel work welded in built up sections trusses and framed work including cutting, hoisting and fixed up in position and applying priming coat of approved steel primer all complete.	385.00	Kgs	80.90		

5.	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering all works upto plinth level (1:4:8 with 40mm nominal size stone).					
5.1		4.80	Cum	3042.20		
5.2	1:3:6 nallah stone with 40mm nominal size aggregates	7.90	Cum	3552.50		
6	Centring and shuttering including strutting, propping etc and removal of form work for foundations, footing and bases of columns.	50.40	Sqm	.179.25		
7	Carriage of materials by mechanical transport from Ganderbal to Baltal for a distance of 70 kms	5.27	MT	475.81		
8	Carriage of material by head load from Baltal to Holy Cave. (Cement :- 02 bags/pony) Ponies :	55	Each	RTQ		
9	Carriage of sand and bajri by head load from Panjtarni to Holy Cave (avg. Lead 6 km).	27.00	Cum	2543.53		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Repair, erection and painting of railing including cost of its dismantling and proper stacking after the culmination of Yatra and repairs/painting of Donation Boxes at Holy cave before commencement of Yatra-2020.

**S.No :23**

**Adv. Amount: ₹ 1.00 lakh**

S. No.	Particulars of Items	Approx. Quantity	Unit	Rate as per SSR of 2012 (in ₹)	Rate to be quoted by the Bidder (in ₹)	Amount (in ₹)
I	II	III	IV	V	VI	VII
1	Laying and fitting of G.I. pipes complete excluding the cost of pipes of 40 mm (for railings)	900	Rm	27.40		
2	Erection of detachable mild steel posts for railing pipes					
2.1	Blacksmith	04	Each	450.00		
2.2	Helper	04	Each	300.00		
3	Erection of Nandi point structure at Holy Cave					
	a) Blacksmith	02	Each	450.00		
	b) Helper	02	Each	300.00		
4	Carriage of materials (pipes, Nandi point, railing posts) from SASB store to site of work before commencement of Yatra and brought back to the store after the culmination of Yatra	10	Each	300.00		
	Supply of Mazdoor :					
5	Dismantling of railing posts and Nandi point structure					
	a) Blacksmith	03	Each	450.00		
	b) Helper	03	Each	300.00		
6	Dismantling of G.I. pipes complete of 40 mm dia.(Labour rate)	900	Rm	RTQ		
7	Removing white or colour wash by scrapping and sand papering and	310.00	Sqm	6.75		

	preparing the surface smooth including necessary repairs to scratches etc. complete.					
8	Applying priming coat with ready mix primer to give an even surface /base on steel work	310.00	Sqm	27.80		
9	Painting with ready mix synthetic paint of approved shade to give an even surface on steel work (Railing and Donation Boxes)	310.00	Sqm	69.30		
10	Carriage of material by head load from Baltal to Holy Cave. Ponies:	03	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Construction of stone masonry B/wall with V-shaped drain along exit stairs adjoining JAL POINT and restoration/repairs to damaged Devri stone steps at Holycave before commencement of Yatra.

**S. No. 24**

**Adv. Amount: ₹ 3.90 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means cover areas for foundation , drains, cables, cesspits etc. including disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be leveled and neatly dressed in all kinds of soil	42.36	Cum	RTQ		
2.	Supply of skilled and semi skilled labour for dismantling of damaged Devri stone steps, leveling of the sunken portion with cement concrete 1:2:4 grade and refixing of available stones after chieselling to proper size and filling of joints with cement mortar etc complete.					
2.1	Mason (1 <sup>st</sup> class)	24	Each	550.00		
2.2	Mason (2 <sup>nd</sup> Class)	24	Each	450.00		
2.3	Mazdoor/Helper	48	Each	300.00		

3.	Supply of the following items.  Cement (OPC/PCC/ACC/Ambuja/ Ultratech/Wonder)  Sand(Coarse)	2.5   5.25	MT   Cum	7800.00   247.00		
4.	Providing and laying in position cement concrete of specified grade excluding cost of centering and shuttering all works up to plinth level.  1:4:8(1 cement :4 coarse sand : 8 graded stone aggregate 40 mm nominal size) nallah stone	4.46	Cum	3042.20		
5.	Random Rubble masonry with quarry stone in foundation and plinth including levelling up cement concrete 1:6:12 (1 cement: 6 coarse sand: 12 graded stone aggregate 20 mm nominal size) at plinth level with cement mortar 1:6 (1 cement: 6 coarse sand).	26.72	Cum	2583.50		
6.	Providing and laying of 50mm thick DPC in 1:2:4 grade of C .Concrete with 20mm nominal size stone aggregate.	21.00	Sqm	268.10		
7.	Centring and shuttering including strutting, propping etc. removal of frame work for DPC, foundation , bases of	6.00	Sqm	179.25		

	columns.					
8.	Carriage of material by Mechanical Transport from Ganderbal to Dumail for an avg. lead of 70 km.	5.9	MT	475.81		
9.	Carriage of cement (2 Bags / Pony) by head load from Dumail to Holycave  Ponies :-	59	Each	RTQ		
10.	Carriage of sand and bajri by head load for an average lead of 6 Km.	22.51	Cum	2543.53		
11.	Carriage of stones by head load for an avg. lead of 1 km.	26.72	Cum	524.92		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Development/Improvement of Holy Cave Shrine area by way of construction of Retaining walls and Pucca Platforms including repair/renovation of existing Retaining walls before commencement of Yatra-2020.**

**S.No: 25**

**Adv. Amount: ₹ 4.70lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means cover areas for foundation , drains, cables, cesspits etc. including disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be leveled and neatly dressed in 40% all kinds of soil and 60% ordinary rock.	47.25	Cum	360.60		
2	Providing and laying in position cement concrete of specified grade excluding cost of centring and shuttering all works up to plinth level.					
2.1	1:4:8(1 cement :4 coarse sand : 8 graded stone aggregate 40 mm nominal size) nallah stone.	4.36	Cum	3061.30		
3	Random Rubble masonry with nallah stone in foundation and plinth including levelling up cement concrete 1:6:12 (1 cement: 6 coarse sand: 12 graded	17.34	Cum	2583.50		



	stone aggregate 20 mm nominal size) at plinth level with cement mortar 1:6 (1 cement: 6 coarse sand).					
4	Providing and laying of flooring in cement concrete 1:2:4 (50 mm thick) (1 cement :2 coarse sand : 4 graded stone aggregate 20 mm nominal size) finished with a floating coat of neat cement including cement slurry , but excluding the cost of nosing of steps etc complete.	108.62	Sqm	365.20		
5	Supply of labour for raking of joints of stone masonry including disposal of rubbish at designated site etc complete (subject to the actual measurement at site).Mazdoor:	20	Each	300.00		
6	20mm cement plaster of mix 1:4, 1 cement :4 coarse .	365.00	Sqm	222.90		
7	Carriage of material by Mechanical Transport from Ganderbal to Baltal for an avg. leads 70 kms.	7.46	MT	475.80		
8	Carriage of cement (2 Bags / Pony) by head load from Baltal to Holy Cave for an avg. lead of 12 kms. Ponies:	75	Each	RTQ		
9	Carriage of sand and bajri by head load for an average lead of 6 Km.	28.40	Cum	2543.53		

10	Carriage of stones by head load for an avg. lead of 0.5 km.	17.34	Cum	329.07		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of Work: Erection/Assembling of Toilet/ Baths (150 Nos.) at Upper Holy Cave including repairs, fixing of all accessories (pipes and fittings), maintenance during Yatra period and dismantling after culmination of Yatra and safe storage in SASB store.**

**S.No.: 26****Adv. Amount : ₹ 1.40 lakh**

S.No.	Particulars of Items	Appx. Quantity	Unit	Rate as per SSR of 2012 (in ₹)	Rate to be quoted by the Bidder (in ₹)	Amount (in ₹)
I	II	III	IV	V	VI	VII
1	Assembling/ erection of prefabricated toilets/ baths at designated sites before commencement of Yatra-2020 including carriage by Mechanical Transport/ Head Load, supply and fixing of nuts and bolts and repairs of handles, tower bolts, sliding door bolts for proper functioning, fixing/ fitting of commodes and all other accessories including PVC pipes and fittings upto nearby soakage pit etc (complete job).	150	Each	RTQ		
2	Carriage of material i.e pipes and other allied items from Baltal store to site of installation at Holy Cave i) Porters ii) Ponies	08 02	Each Each	RTQ RTQ		
3	Earth work in excavation by manual means in trenches for foundation, drains,	15.00	Cum	340.70		

	pipes, cables etc. (Not exceeding 1.5mtr in width) and for shafts, wells, cesspits and the like not exceeding 10sqm on plan, depth upto 1.5mtr including disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be leveled and neatly dressed in in 50% all kinds of soil and 50% ordinary rock including covering of the pits with available scrap in the SASB store.					
4	Supply of labour for the repair of the cess pits or construction of additional soak pits during Yatra and upkeeping of toilets/baths or any other job as per necessity at site at both Upper and Lower holy cave. Mazdoor:	60	Each	300.00/-		
5	Dismantling of toilets/baths at erection site including carriage of material from erection site by MT /HL to store with proper stacking after conclusion of Yatra - 2020.	150	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

Junior Engineer

DGM (B)

Signature of the Bidder

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of Work: Erection/assembling of Prefab Huts (07Nos) at Holy Cave before commencement of Yatra and dismantling and safe storage of the same after culmination of Yatra-2020.**

**S.No. : 27****Adv. Cost: 3.85 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in Rs.)</b>	<b>Rate to be quoted by the Bidder</b>	<b>Amount (in Rs.)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Fixing of PUF panels/ CGI sheet/ PPGI sheet for the side walls of huts and roofing etc including fixing of flooring etc in appropriate position with cost of carriage from the store to site of erection.	651.00	Sqm	RTQ		
2	Fixing of wood work in false ceiling, wall frames etc Sawn and fixed in position. Huts:-	07	Each	RTQ		
3	Fixing of doors to its position of huts including cost of nails or screws etc	15	Each	RTQ		
4	Fixing of wooden teak ply to the false ceiling and walls (frame work to be paid separately)and partition walls with ply boards.	357	Sqm	RTQ		
5	A . Providing and fixing white vitreous china pedestal type (European type) water closet pan of approved brand and make.	06	Each	1407.10		
6	Providing and fixing white vitreous china pedestal for wash basin completely recessed at the back for the	06	Each	1076.90		

	reception,, of pipes and fittings.					
7	Providing and fixing PTMT/PVC angle Valve for wash basin of approved brand make conforming to IS:8931 (15 mm nominal bore).	16	Each	RTQ		
8	Providing and fixing unplasticized PVC connection pipe with brass unions (45 cm length).	16	Each	83.20		
9	Providing and fixing of jet spray of approved brand and make	12	Each	RTQ		
10	Providing and fixing of PVC low level flushing cistern with manually controlled device (hand lever) confirming to I.S.7231, with all fittings and fixtures complete. (10 litres capacity-white)	05	Each	898.70		
11	Providing and fixing of solid plastic seat cover with lid for pedestal type W.C.pan complete (white solid plastic seat cover with lid)	06	Each	431.40		
12	Providing and fixing of PVC waste pipe (flexible) 40mm dia	12	Each	72.53		
13	Providing and fixing of PTMT coupling 32 mm dia of approved brand and make.	06	Each	126.00		
14	Supply of PVC pipes & fittings 110 mm dia of 4 kg pressure of Prince or Supreme or Vectus brand					

	a. PVC pipe 110 mm dia	60	Mtr	RTQ		
	b. PVC socket 110 mm dia	24	Each	RTQ		
	c. PVC bend 110mm	24	Each	RTQ		
	d. PVC Tee 110mm	24	Each	RTQ		
	e. PVC door Tee 110mm	10	Each	RTQ		
15	Providing and fixing of G.I. pipes complete with G.I fittings excluding trenching and refilling on 15 mm dia nominal bore.	70	Rm	115.00		
16	Providing and fixing of hangers with 05 pegs.	12	Each	RTQ		
17	Providing and fixing mirror of superior glass ( of approved quality) and of required shape and size with plastic . moulded frame of approved make and shade with 6 mm thick hard board backing	10	Each	735.70		
18	Supply of labour for the Demolishing of concrete and laying of PVC pipeline for washrooms. Washroom:	05	Each	RTQ		
19	Providing and laying of PVC sheet 2mm thick flooring in washrooms	13.94	Sqm	RTQ		
20	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering- All work upto plinth level. 1:3:6 (1 cement: 3 fine sand : 6 graded stone aggregate 20mm nominal size)nallah	4.20	Cum	3552.50		

21	Providing and fixing of electrical items of approved brand and manufacture (Havells, Anchor) a. Caping casing b. Switch 6 Amp c. Wall Angle holder d. 5 pin socket e. Wire 1mm sq Coils(90m) f. Gang box for 3 switch & 01 socket g. Gang box for 1 switch & 01 socket h. LED lamp (15 Watt)	36.58 30 12 12 04 06 06 12	Rm Each Each Each Each Each Each Each	RTQ RTQ RTQ RTQ RTQ RTQ RTQ RTQ		
22	Carriage of material by mechanical transport from Ganderbal to Baltal for an avg lead of 70 km. Complete job	01	Trip of LMV	RTQ		
23	Carriage of material by head load from Baltal to Holy Cave. a. Ponies b. Porters	13 10	Each Each	RTQ RTQ		
24	Dismantling of teak ply and other ply walling including carriage upto SASB store.	3840	Sft	RTQ		
25	Dismantling of the PPGI sheets or CGI sheets of huts with wooden frame including carriage and stacking in SASB store	651.00	Sqm	RTQ		
26	Erection /assembling, carriage and painting of MS Modular Bridge of span 5 meters before commencement of yatra and dismantling and safe stacking after the culmination of yatra.	01	Each	RTQ		
27	Carriage of beds from SASB store to Hut area before Yatra and	15	Each	RTQ		



	carriage of the same to the store after Yatra.					
28	Carriage of sand and bajri by head load for an avg lead of 6 kms from Panjtarni to Holycave	5.67	Cum	2543.53		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

**SCHEDULE – B (Format for Financial Bid)**

**Rate List/ Quantity Schedule**

**Name of the work: Erection/assembling of CGI sheet sheds (Shoe Rack shed, Cloak room, SASB Stores, SASB staff rooms , Frisking shed, EAC shed ,BSNL staff shed, SASB kitchen and Dining shed, Labour Shed 12 Nos.) at Holy Cave before commencement of Yatra including dismantling and safe storage of the same after culmination of yatra.**

**S. No. 28**

**Adv. Amount = Rs 2.20 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Erection/Assembling of the frame structure of the sheds framed with timber, mild steel, nails, screws including carriage from stacking site to site of erection. (complete job) Sheds :-	12	Each	RTQ		
2	Fixing of CGI/PPGI sheet roofing and walling with self driven screws, nails of required size and fixing of doors with chowkaths including carriage from stacking site to site of erection. (complete job)	700	Sqm	RTQ		
3	Providing of woodwork in frames of false ceiling and walling .(Budloo wood)	0.42	Cum	RTQ		
4	Dismantling of CGI/PPGI sheet roofing and walling and doors including carriage of material from site of erection to stacking site in SASB store after culmination of yatra including frame of sheds. (12 No. Sheds). (complete job)	700	Sqm	RTQ		

**Junior Engineer**

**DGM (B)**

**Signature of Bidder**

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of Work:** Assembling of Rooms for Pujaries and other staff (16Nos.) and one no PPGI sheet hut with washroom at Holy Cave before commencement of Yatra including dismantling and safe stacking after culmination of Yatra-2020.

**S. No. 29****Adv. Amount = Rs 2.85 lakh**

S. No.	Particulars of Items	Approx. Quantity	Unit	Rate as per SSR of 2012 in ₹	Rate to be quoted by the Bidder in ₹	Amount in ₹
I	II	III	IV	V	VI	VII
1	Assembling of PPGI Huts at designated site before commencement of Yatra including carriage of materials to the designated site from SASB store.	642.85	Sqm	RTQ		
2	Dismantling of Huts including carriage of all materials from Hut sites to SASB store after the culmination of Yatra	642.85	Sqm	RTQ		
3	Fixing of wooden frame work for false ceiling and partition walls etc (complete Job) Huts:-	03	Each	RTQ		
4	Fixing of 12mm thick plywood with nails on the framed wooden structure including carriage from store excluding the cost of ply.	112.59	Sqm	RTQ		
5	Providing and fixing wooden moulded beading to door and window frames with iron screws, plugs and priming coat on unexposed surface etc. complete:  Budloo/ Fir 50 x 20 mm	52.22	Rm	108.85		

6	Dismantling of the plywood, cornice and framed structure including carriage and safe stacking to the designated stacking site.	112.59	Sqm	RTQ		
7	Earth work in excavation by manual means over areas ( exceeding 30 cm and upto 1.5m in depth, 1.5 m in width as well as 10 sqm on Plan ) including disposal of excavated earth at designated site including all leads and lifts disposed earth to be levelled and neatly dressed in 50% ordinary rock and 50% all kinds of soils.	5.95	Cum	340.70		
8	Random Rubble masonry with hard stone from nallah in foundation and plinth including levelling up with cement concrete 1 :6:12 ( 1 Cement: 6 coarse sand : 12 graded stone aggregate 20mm nominal size) at plinth level with cement mortar 1:6 (1 Cement: 6 coarse sand)	6.37	Cum	2583.50		
9	Providing and laying damp-proof course 50 mm thick with cement concrete 1:2:4 (1 cement : 2 coarse sand 4 graded stone aggregate 20mm nominal size) nallah	2.09	Sqm	268.10		
10	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering all works upto plinth level (1:4:8 with 40mm nominal size stone).	0.23	Cum	3061.30		

11	Applying priming coat with ready mixed aluminium primer of approved brand and manufacture on resinous wood and ply wood.	112.59	Sqm	30.80		
12	Painting with synthetic enamel paint of approved brand and manufacture to give an even shade. Two or more coats on new work.	112.59	Sqm	67.10		
13	Fixing and fitting all sanitary items in washrooms and electrification etc. complete (labour rate only).Huts:	1	Each	RTQ		
14	Carriage of sand and bajri by head load for an avg. Lead 6 km.	2.68	Cum	2543.53		
15	Carriage of stones by head load for an avg. lead of 1 km in all directions.	6.37	Cum	571.17		
16	Carriage of cement, cornice and paint etc. by head load for an avg lead of 12 Kms from Dumail to Holy Cave Ponies :-	7	Each	RTQ		
17	Carriage of cement ,wood and other materials and other materials by MT from Ganderbal to Baltal for an avg lead of 70 Km.	0.6	MT	475.81/-		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

Junior Engineer

DGM (B)

Signature of the Bidder

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

**Name of Work:** Assembling of Huts for Camp Directors (04 Nos.) at Holy Cave before commencement of Yatra including dismantling and safe stacking of the same after culmination of Yatra-2020.

**S. No. 30****Adv. Amount = Rs 2.35 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 in ₹</b>	<b>Rate to be quoted by the Bidder</b>	<b>Amount in ₹</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Assembling of M.S/PPGI Huts at designated site before commencement of Yatra including carriage of materials to the designated site from SASB store.	229.45	Sqm	RTQ		
2	Dismantling of Huts including carriage of all materials from Hut sites to SASB store after the culmination of Yatra	229.45	Sqm	RTQ		
3	Fixing of wooden frame work for false ceiling and partition walls etc (complete Job)  Huts:-	04	Each	RTQ		
4	Fixing of 12mm thick plywood with nails on the framed wooden structure including carriage from store excluding the cost of ply.	197.96	Sqm	RTQ		
5	Providing and fixing wooden moulded beading to door and window frames with iron screws, plugs and priming	98.04	Rm	108.85		

	coat on unexposed surface etc. complete:  Budloo/ Fir 50 x 20 mm					
6	Dismantling of the plywood, cornice and framed structure including carriage and safe stacking to the designated stacking site.	197.56	Sqm	RTQ		
7	Providing wood work in frames of doors, windows, clerestory windows and other frames, wrought framed and fixed in position with hold fast lugs or with dash fasteners of required dia and length (hold fast lugs or with dash fasteners shall be paid for separately) Sal wood	0.40	Cum	91190.25		
8	Applying priming coat with ready mixed red oxide Zinc Chromate primer of approved brand and manufacture on steel galvanised iron/steel works.	229.45	Sqm	27.80		
9	Painting with ready mixed synthetic enamel paint of approved brand and manufacture in all shades to give an even shade for New steel work (two or more coats)	229.45	Sqm	69.30		
10	Applying priming coat with ready mixed aluminium primer of approved brand and manufacture on resinous wood and ply wood.	182.41	Sqm	30.80		
11	Painting with synthetic enamel paint of approved	182.41	Sqm	67.10		

	brand and manufacture to give an even shade. Two or more coats on new work.					
12	Fixing and fitting all sanitary items in washrooms and electrification etc. complete (labour rate only).Huts:	4	Each	RTQ		
13	Carriage of wood, cornice and paint etc. by head load for an avg lead of 12 Kms from Dumail to Holy Cave					
1.	Ponies :-	2	Each	RTQ		
2.	Porters:-	10	Each	RTQ		
14	Carriage of wood and other materials and other materials by MT from Ganderbal to Baltal for an avg lead of 70 Km.	0.3	MT	475.81/-		
	<b>Total cost of bid (to be quoted both in figures and words)</b>					

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**



## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Stage contract for the snow clearance (with frost) from Entrance and Exit stairs, path from Helipad to Entrance Stairs and other adjoining sites before the commencement of Yatra at Holy Cave.**

**S.No : 31**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012</b>	<b>Rate to be quoted by the Bidder (in ₹) (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>
1	Clearing snow with frost including gulla cutting in compressed snow and disposal at nearby designated site.	As per actual at site.	Cum	RTQ	
<b>Total cost of bid (to be quoted both in figures and words)</b>					

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Stage contract for the snow clearance (with frost) from Hutment area, Pandal area, Base Hospital site, Cloak Room , Shoe Rack site and from other Sheds site before the commencement of Yatra at Holy Cave.

**S.No : 32**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012</b>	<b>Rate to be quoted by the Bidder (in ₹) (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>
1	Clearing snow with frost including gulla cutting in compressed snow and disposal at nearby designated site.	As per actual at site.	Cum	RTQ	
<b>Total cost of bid (to be quoted both in figures and words)</b>					

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Erection/Assembling of Toilet/ Baths (150 Nos.) at Lower Holy Cave including repairs, fixing of all accessories (pipes and fittings), maintenance during Yatra period and dismantling after culmination of Yatra and safe storage in SASB store.**

**S.No. : 33**

**Adv. Amount : ₹ 1.10 lakh**

<b>S.No.</b>	<b>Particulars of Items</b>	<b>Appx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Assembling/ erection of prefabricated toilets/ baths at designated sites before commencement of Yatra-2020 including carriage by Head Load, supply and fixing of nuts and bolts and repairs of handles, tower bolts, sliding door bolts for proper functioning, fixing/ fitting of commodes and all other accessories including PVC pipes and fittings upto nearby soakage pit etc complete job.	150	Each	RTQ		
2	Carriage of material i.e pipes and other allied items from Baltal store to site of installation at Holy Cave i) Porters ii) Ponies	05 02	Each Each	RTQ RTQ		
3	Earth work in excavation by manual means in trenches for foundation, drains, pipes, cables etc. (Not exceeding 1.5mtr in width) and for shafts,	15	Cum	340.70/-		

	wells, cesspits and the like not exceeding 10sqm on plan, depth upto 1.5mtr including disposal of excavated earth at designated site, disposed earth is to be leveled and neatly dressed in in 50% all kinds of soil and 50% ordinary rock including covering of the pits with available scrap in the SASB store.					
4	Dismantling of toilets/baths at erection site including carriage of material from erection site by head load to store with proper stacking after conclusion of Yatra - 2020.	150	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

**SCHEDULE – B (Format for Financial Bid)****Rate List/ Quantity Schedule**

Name of the work: Erection/assembling of Prefab Huts at Lower Holy Cave before commencement of Yatra and dismantling and safe storage of the same after culmination of Yatra.

**S. No. 34****Adv. Amount = Rs 1.95 lakh**

S. No.	Particulars of Items	Approx. Quantity	Unit	Rate as per SSR of 2012 in ₹	Rate to be quoted by the Bidder	Amount in ₹
I	II	III	IV	V	VI	VII
1	Earth work in excavation by manual means including removal of rotten/rusted (damaged) base from site and disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be levelled and neatly dressed in 50% ordinary rock and 50% all kinds of soil.	11.47	Cum	340.70		
2	Providing and laying in position cement concrete of specified grade excluding cost of centring and shuttering all works upto plinth level.					
2.1	1:4:8(1 cement: 4 coarse sand: 8 graded stone aggregate 40 mm nominal size) nallah stone.	4.63	Cum	3061.30		
2.2	1:2:4 (1cement: 2 coarse sand: 4 graded stone aggregate 20mm nominal size)nallah	0.22	Cum	4428.90		
3	Random Rubble masonry with nallah stone in foundation and plinth including levelling up cement concrete 1:6:12 (1 cement: 6 coarse sand: 12 graded stone aggregate 20 mm nominal size) at plinth	11.36	Cum	2583.50		

	level with cement mortar 1:6 (1 cement: 6 coarse sand).					
4	Providing and laying damp-proof course 50mm thick with cement concrete 1:2:4 (1 cement : 2 coarse sand 4 graded stone aggregate 20mm nominal size) nallah	12.70	Sqm	268.10		
5	Dumping of stones including cost of stones.	1.90	Cum	327.05		
6	Supply of skilled and semi-skilled labour for fixing of pipes in washroom flooring. Plumber/Fitter	01	Each	450.00		
7	Centering and shuttering including strutting, propping etc & removal of form work for DPC, foundation, bases of columns and footings.	9.60	Sqm	179.25		
8	Steel work in built up tubular round, square or rectangular including cutting , hoisting , fixing in position and applying a priming coat of approved steel primer including welding and bolting with special shaped washers etc.complete. Hot finished seamless type tubes	189.34	Kg	120.45		
9	Supply of skilled and semi-skilled labour for fixing of woodwork of the hut. a) Carpenter 1 <sup>st</sup> Class b) Helper/Mazdoor	04 04	Each Each	500.00 300.00		
10	Providing and fixing of CGI/PPGI sheet with self driven screws or nails on wooden frame including fixing of doors and windows excluding cost of material but including cost of nails, screws etc complete job	79.52	Sqm	RTQ		

11	Fixing of sanitary items excluding cost of material.(Complete Job) Washroom:	01	Each	RTQ		
12	Carriage of sand and bajri by head load for an average lead of 5 Km.	11.36	Cum	2131.93		
13	Carriage of cement and other materials by head load for an average lead of 12 Km.					
1.	Ponies:	20	Each	RTQ		
2.	Porters:	08	Each	RTQ		
14	Carriage of cement and steel by MT from Ganderbal to Baltal for an avg lead of 70 Km.	2.2	MT	475.81		
15	Carriage of stones by head load for an avg lead of 0.5Km	12.98	Cum	329.07		
16	Dismantling of the hut including carriage and stacking of material to the nearest store as per the directions of Engineer-in-charge.(complete job)	01	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Construction of soakage pits including development of toilet site adjoining Base hospital at Lower Holy Cave.**

**S.No: 35**

**Adv. Amount: ₹ 2.20 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 In ₹</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means over areas ( exceeding 30 cm and upto 1.5m in depth, 1.5 m in width as well as 10 sqm on Plan ) including disposal of excavated earth at designated site including all leads and lifts, disposed earth to be levelled and neatly dressed in 20% hard rock,40% ordinary rock and 40% all kinds of soils.	68.38	cum	499.90		
2	Extra lift beyond 1.50m depth for every 1.50m and part thereof.	31.50	Cum	59.25		
3	Random Rubble masonry with hard stone from nallah in foundation and plinth including levelling up with cement concrete 1 :6:12 ( 1 Cement: 6 coarse sand : 12 graded stone aggregate 20mm nominal size) at plinth level with cement mortar 1:6 (1 Cement: 6 coarse sand)	5.50	Cum	2583.50		
4	Filling available excavated earth (excluding rock) in trenches, plinth, sides of	48.42	Cum	102.20		



	foundation etc. Layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering lead upto 50m and lift upto 1.5m.					
5	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering- All work upto plinth level. 1:4:8 (1 cement: 4 coarse sand : 8 graded stone aggregate 40mm nominal size)nallah	5.29	Cum	3061.30		
6	Dry random rubble masonry with hard stone in foundation and plinth with quarry stone without bond stone	18.42	Cum	1304.45		
7	Providing and laying of 1:1.5:3 Reinforced cement concrete with 20mm size stone aggregate in foundation and plinth excluding the cost of centering, shuttering and reinforcement.	2.14	Cum	5504.20		
8	Centring and shuttering including strutting, propping etc. removal of frame work for					
8.1	foundations, footings, bases of columns etc. for mass concrete.	2.82	Sqm	179.25		
8.2	Suspended floors, roofs, landing, balconies and access platforms.	2.34	Sqm	372.40		
8.3	Centering and shuttering for edges of slabs and breaks in flooring (under 20 cm wide)	23.00	Rm	176.55		
9	Reinforcement with RCC work including straightening, cutting, ben	100.00	Kg	71.00		

	ding,placing in partition and binding all complete					
10	Carriage of material (sand and bajree) by head load for an avg. lead of 5kms	11.95	cum	2131.93		
11	Carriage of material cement and reinforcement by mechanical means for avg. lead 70kms	2.30	MT	475.81		
12	Carriage of stone and metal by head load for avg. lead of 0.5 kms	18.26	Cum	329.07		
13	Providing and fixing of R.C.C pre-cast manhole cover 1:1.5:3 with 20mm size including handles of required size (0.90mx0.60mx0.60m) complete	2	Each	RTQ		
14	Carriage of cement (2 Bags / Pony) and reinforcement by head load from Baltal to Lower Holy Cave Site for an avg. lead of 18 km. Ponies:	24	Each	RTQ		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work:** Stage contract for the snow clearance (with frost) from Base Hospital, Toilet site and Camp Director Hut area before the commencement of Yatra at Lower Holy Cave.

**S.No : 36**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012</b>	<b>Rate to be quoted by the Bidder (in ₹) (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>
1	Clearing snow with frost including gulla cutting in compressed snow and disposal at nearby designated site.	As per actual at site.	Cum	RTQ	
<b>Total cost of bid (to be quoted both in figures and words)</b>					

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**

## **SCHEDULE – B (Format for Financial Bid)**

### **Rate List/ Quantity Schedule**

**Name of Work: Construction of new way side Shelters enroute Dumail to Kalimata track and Panjtarni to Sangam Top before commencement of Yatra and dismantling & safe storage after culmination of yatra-2020.**

**S. No. 37**

**Adv. Amount: ₹ 3.10 lakh**

<b>S. No.</b>	<b>Particulars of Items</b>	<b>Approx. Quantity</b>	<b>Unit</b>	<b>Rate as per SSR of 2012 (in ₹)</b>	<b>Rate to be quoted by the Bidder (in ₹)</b>	<b>Amount (in ₹)</b>
<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>	<b>VII</b>
1	Earth work in excavation by manual means over foundation , drains, cables, cesspits etc. including disposal of excavated earth at designated site including all leads and lifts, disposed earth is to be leveled and neatly dressed in 50% ordinary rock and 50% all kinds of soil.	23.07	Cum	340.72		
2	Random Rubble masonry with nallah stone in foundation and plinth including levelling up cement concrete 1:6:12 (1 cement: 6 coarse sand: 12 graded stone aggregate 20 mm nominal size) at plinth level with cement mortar 1:6 (1 cement: 6 coarse sand).	20.52	Cum	2583.50		
3	Providing and laying in position cement concrete of specified grade excluding the cost of centring and shuttering-					

3.1	All work upto plinth level. 1:4:8 (1 cement: 4 coarse sand: 8 graded stone aggregate 40mm nominal size)nallah	3.48	Cum	3061.30		
3.2	1:2:4 (1cement: 2 coarse sand: 4 graded stone aggregate 20mm nominal size)nallah	2.73	Cum	4428.90		
4	Providing and laying damp-proof course 50mm thick with cement concrete 1:2:4 (1 cement : 2 coarse sand 4 graded stone aggregate 20mm nominal size)nallah	55.5	Sqm	268.10		
5	Centring and shuttering including strutting, propping etc. Removal of frame work for foundation, bases of columns and footings.	31.05	Sqm	179.25		
6	20mm Cement plaster (in coarse sand)of mix:1 : 4 ( 1 cement : 4 coarse sand)	46.8	Sqm	222.90		
7	Carriage of material by Mechanical Transport from Ganderbal to Dumail for an avg. lead 70 km	4.45	MT	475.81		
8	Carriage of cement (2 Bags / Pony) by head load for an avg lead of 8 Kms from Dumail to enroute Sangam, Kalimata track.  Ponies :-	45	Each	RTQ		

9	Carriage of steel structures by head load for an avg lead of 8 Kms from Dumail to enroute Sangam, Kalimata track.  Porters :-	87	Each	RTQ		
10	Carriage of sand and bajri by head load for an average lead of 6 Km.	18.57	Cum	2543.53		
11	Carriage of stones by head load for an avg. lead of 1 km in all directions.	20.52	Cum	571.17		
<b>Total cost of bid (to be quoted both in figures and words)</b>						

**Junior Engineer**

**DGM (B)**

**Signature of the Bidder**